

**ST. JOSEPH'S A. MCKAY ELEMENTARY SCHOOL
PROJECT STATUS REPORT
April 2023**

New grades PP-6 replacement school project in north end Halifax



- Modern, daylight filled learning environment, maximizing use of existing site
- Main floor area, accessible for after hours public use
- Large, central atrium, connecting all floors
- Integrated childcare centre
- Classroom areas w/ open, collaborative spaces

Project Sponsor
NS Dept. of Education & Early Childhood Development

Major Stakeholder
Halifax Regional Centre for Education

Project Management
NS Dept. of Public Works

Design Consultant Team
Stantec Architecture Ltd.



Status
Bids for the construction of the building have been received and are currently under review.
Anticipated new building construction to start May 2023
School building targeted construction completion fall of 2024

2023										2024									
2022-23 SCHOOL YEAR				SUMMER BREAK		2023-24 SCHOOL YEAR										SUMMER BREAK			
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	
CURRENT MONTH										CHRISTMAS									TARGET OCCUPANCY
	MAIN BUILDING CONSTRUCTION																		